2019 Annual Landfill Inspection Report

for the

Dominion Energy South Carolina Cope Station Class III Landfill

in

Cope, SC County of Orangeburg

January 18, 2020




Certification

The inspection and report were completed by Dominion Energy South Carolina Generation Environmental Support under the oversight of Clark M. Archer: a licensed Professional Engineer in the State of South Carolina in accordance with Chapter 49 of the South Carolina Code of Regulations.

This document was prepared in compliance with all applicable requirements of:

- → 40 CFR 257 Criteria for Classification of Solid Waste Disposal Facilities and Practices, Subpart D – Standards for the Disposal of Coal Combustion Residuals in Landfills and Surface Impoundments, and
- → Chapter 61 of the South Carolina Code of Regulation, Solid Waste Policy and Management Act of 1991, as amended.

I certify, to the best of my knowledge, all information contained in this document is correct.



Clark M. Archer, P.E. Engineer IV. Dominion Energy South Carolina

Annual Inspection Report

The Annual Inspection Report is performed to comply with 40 CFR 257 Subpart D – Standards for the Disposal of Coal Combustion Residuals in Landfills and Surface Impoundments and specifically with § 257.84(b) Annual inspections by a qualified professional engineer.

§ 257.84 Inspection Requirements for CCR Landfills

- (b) Annual inspections by a qualified professional engineer.
 - (1) Existing and new CCR landfills and any lateral expansion of a CCR landfill must be inspected on a periodic basis by a qualified professional engineer to ensure that the design, construction, operation, and maintenance of the CCR unit is consistent with recognized and generally accepted good engineering standards. The inspection must, at a minimum, include:
 - (i) A review of available information regarding the status and condition of the CCR unit, including, but not limited to, files available in the operating record (e.g., the results of inspections by a qualified person and results of previous annual inspections); and
 - (ii) A visual inspection of the CCR unit to identify signs of distress or malfunction of the CCR unit.
 - (2) *Inspection report.* The qualified professional engineer must prepare a report following each inspection that addresses the following:
 - (i) Any changes in geometry of the structure since the previous annual inspection;
 - (ii) The approximate volume of CCR contained in the unit at the time of the inspection;
 - (i) Any appearances of an actual or potential structural weakness of the CCR unit, in addition to any existing conditions that are disrupting or have the potential to disrupt the operation and safety of the CCR unit; and
- (ii) Any other change(s) which may have affected the stability or operation of the CCR unit since the previous annual inspection.

Background

The CCR Unit Class III Landfill is located at the Dominion Energy South Carolina (DESC) Cope Generating Station in Orangeburg County. The Cope Generating Station is approximately 13 miles southwest of the City of Orangeburg, SC. Figure 1 – Site Location, shows the location of the landfill relative to the power plant. The date of the aerial imagery is February 2019. The Class III landfill is permitted by the South Carolina Department of Health and Environmental Control (SCDHEC) under Permit No. LF3-00038.

Site Inspection

The annual landfill inspection was performed on December 12, 2019 by Clark Archer, PE. The inspection included a walk-through with landfill operation personnel and DESC Generation Environmental Support (GES) staff to discuss the operation of the facility and the leachate removal system and to observe the existing site conditions including the access road and entrance, the intermediate waste slopes, and the storm and contact water control measures.

Prior to the inspection, the weekly inspection reports for 2019 up to December 6th were reviewed by Mr. Archer and GES staff. Based on review of the weekly inspection reports and discussions with the operation personnel, the landfill operations are running smoothly. At the time of inspection, CCR material was actively being placed in the landfill.

Addressed Regulatory Items

Changes in Geometry

- (i) Any changes in geometry of the structure since the previous annual inspection.
- ✓ There have been no changes in the geometry of the landfill since the previous annual inspection.

Approximate Volume of CCR Material

- (ii) The approximate volume of CCR contained in the unit at the time of the inspection
 - ✓ DESC completed a topographic survey for the landfill in December 2019. At the time of the inspection, the Cope Station Class III landfill contains approximately 626,000 cubic yards of CCR.

Structural Integrity

(iii) Any appearances of an actual or potential structural weakness of the CCR unit, in

addition to any existing conditions that are disrupting or have the potential to disrupt the operation and safety of the CCR unit.

✓ No appearances of structural weakness of the CCR Unit was observed. Furthermore, there was no indication of any conditions that are disrupting or have the potential to disrupt the operation and safety of the CCR Unit


Other Changes

- (iv) Any other change(s) which may have affected the stability or operation of the CCR unit since the previous annual inspection.
- ✓ There have been no changes identified which may have affected the stability or operation of the CCR Unit since the previous annual inspection.
- ✓ The ownership and operation of the CCR Unit transferred from South Carolina Electric & Gas to Dominion Energy South Carolina in January 2019.

Summary/Conclusion

Review of the Operating Record and completion of the visual site inspection identified the need for routine maintenance in perimeter stormwater ditch. The need for this maintenance activity was a result of heavy precipitation occurring the four days leading up to the day of the inspection. Landfill operating staff were aware of the issue and are making plans to address this maintenance item.

The CCR Unit Class III Landfill at Cope Station appears to be functioning properly with no identified concerns affecting or disrupting typical operations.





CCR Landfill	
Annual Inspection Repor	t

Name of CCR Landfill: COPE LANDFILL Qualified Inspector: Recher
Landfill ID Number: $\# LF5 - DOO38$ Date: $\frac{12/12/19}{19}$ Time: $\frac{1030}{19}$
Owner: DOMINION ENERGY SOUTH CARDINA Weather: CLEAR, MID 40'S
Operator: Dominal Energy South CARBLINK Precipitation (since last inspection): in.
Site Conditions: Norman
I. Perimeter Berm
1. How would you describe the vegetation on the crest and side slopes? (Check all that apply)
Recently Mowed Other (describe): Overgrown (Greater than 6-in.)
Good Cover
Sparse
Paved
Gravel
2. Are there any areas of hydrophilic (lush, water-loving) vegetation? Yes No
If 'Yes', describe (size, location, severity, etc.)
3. Are there any trees or other undesired vegetation on the berm? Yes Ves
If 'Yes', describe (type of vegetation, size, location, etc.)
4. Is there an access ramp up the side slope or a road around the perimeter berm?
If 'Yes', describe (good condition, numerous cracks, newly paved, stone uniformly distributed, etc.)
PAVED, GOUD CONDITION
5. Are there any depressions, ruts, or holes on the access ramp or road? Yes No
If 'Yes', describe (size, location, etc.)
6. Are there any cracks, sloughs, bulges, or indications of slope distress? Yes
If 'Yes', describe (length and width, location and direction of cracking, slough, or distress, etc.)
7. Other observations on the perimeter berm (changes since last inspection, etc.):
NONE OBSERVED
II Stormwator Conversiones Structures
II. Stormwater Conveyance Structures
1. Describe what types stormwater conveyance structures there are at the site (e.g. drop inlets, down chutes, benches,
ponds, outlet structures, etc.).

PERIMETER DITCH, RIP-PAP CHECK DAMS

POND



Name of CCR Landfill: _COPE VANDFILL	Qualified Inspector:	P.	ARCHER
Landfill ID Number: #LF3 - D00 39	Date: 12/12/19	Time:	1030

2. Describe the condition of stormwater structures mentioned above (Are they in working condition? Are there any erosion in or around the structures? Is there any sings of leakage? Is there any signs of movement?)

Are s	TRUCTURES	ARE IN	GOOD OP	ERATING
CONDITION.	some N	LINDR ACCU	MULATION	of sediment
AT ROCK	LATECK DA	ms. Accu	MULATION	104
SEDIMENT				

III. Landfill Conditions

1. Describe operations in the landfill (disposal, reclamation, general operational activities):

Norma	~ OPERATIONS	ACCEPTING	Ano
MANDUN	WASTE.		

2. /	Are any stormwater controls obstructed? If 'Yes', describe (type of debris, reason for obstruction, etc.)	Yes	No	

3. Are there indic	cations of erosi	ion on the landfill	slopes? Yes		No
If 'Yes', desc	ribe what type	and its condition	(rill, gully, dimensions, etc.)		
	LINOR	RILLING .	PREDOMINENTLY	AT	SOUTHKIEST
	SLOPE	- '			

4. Is the leachate collection system functioning (describe discharge color, quantity)?

LEACHATE	13	CLEAR	Pumpiero	AS	NECESSARY
			/		

5. How is the leachate stored? Comment on the condition of the structure. POND, GOOD CONDITION

6. Other observations around the landfill (changes since last inspection, etc.):

rvations around the landfill (changes since last inspection, etc.): CONSTRUCTION UNDERWAY OF SECOND WASTE PILE ACCESS ON EAST SIDE.



Name of CCR Landfill: COPE LANDF(M) Qualified Inspector: R. ARCHEF Landfill ID Number: #-LF3-00038 Date: 12/12/19 Time: 1030
IV. Leachate Pond Spillways
1. What types of spillways does the leachate pond have (concrete, earth, riprap, etc.)? Principal Spillway: <u>PIP-PAP</u> Emergency Spillway: <u>FRBP: FORM</u> Other: <u>MAIN FORM IS FUMPED TO TREATMENT SISTEM</u>
2. Has the spillway(s) been used since the last inspection? If 'Yes', describe (date of flow, reason, depth of flow, erosion, etc.) PRINCIPAL RIPRAP SPILLWAY HAS FLOW - THROUGH CARMBILLTY, PUMPINY OF POND DECURS PER FLOWT LEVEL
3. How would you describe the condition of the spillway (cracking, evidence of leaks, significant vegetation growth, etc.)?
4. Is there any evidence of erosion around the spillway? Yes No
V. Dust Control
1. Is there evidence of dry areas on the pond surface? YesNo If 'Yes', describe (size, location, etc. and necessary action, if any) No
2. Is there evidence of visible fugitive dusts beyond the extent of the surface impoundment area?YesNoIf 'Yes', describe (size or area, location, severity, etc. and necessary action)
3. Is there evidence of visible fugitive dusts beyond the extent of access roads right-of-way?YesNoYesNoYesNo
4. Are trucks and vehicles from CCR management areas being cleaned prior to leaving the Facility? Yes No
5. Is there evidence of visible fugitive dust at the downwind Facility boundaries?YesNo If 'Yes', describe (size or area, location, severity, etc. and necessary action)

Dominior Energy	
--------------------	--

Name of CCR Landfill: <u>COPE_LANDFILL</u> Landfill ID Number: <u>#1F3-00038</u>	Qualified Inspector: <u>12. Apcitup</u> Date: <u>12/12/19</u> Time: <u>1030</u>
6. List other conditions observed during this inspection that may need the Control Plan?	ISSUES REGARD THE
VI. Repairs, Maintenance, Action Items	
1. Has any routine maintenance been conducted since the last inspecting If 'Yes', describe. <u>REMOVAL OF MATE</u>	ERIAL FROM PERIMETER
2. Have any repairs been made since the last inspection? If 'Yes', describe.	Yes No ZEPAIRED DURING 2019
3. Are there any areas of potential concern? If 'Yes', describe.	Yes No
4. Has this inspection identified any need for repair of maintenance? If 'Yes', describe and state the urgency of maintenance. "Urgent" as possible, "Moderate" for maintenance that should be conducte maintenance that can be conducted in a year.	for maintenance that should be conducted as soon
MODERATE - REMOVAL OF ALL	
NOT-URBENT - REMOVAL	of sediment AT POLK
CHRENC DAMS IN	
S WAT & MONTE R. WARPOIL	Page 4 of 5



Name of CCR Landfill: _ COPS LANDFILL	Oualified Inspector:	12.	ARenter
Landfill ID Number: #LFS -00038	Qualified Inspector: Date: <u>12/12/19</u>	Time:	1030

VII. Photographs

Photographs can be taken of notable features. List of photographs:

Location	Direction of Photo	Description
i.		
ii.		
iii.		
iv		
v		
vi		
vii.		
viii		
ix.		
x.		