2017 Annual Landfill Inspection Report

for the

SCE&G
Williams Station
Class III Landfill

in

Goose Creek, SC County of Berkeley


January 17, 2018





Certification

The inspection and report was completed by SCANA Services Generation Environmental Support under the oversight of Clark M. Archer; a licensed Professional Engineer in the State of South Carolina. This document has been prepared in accordance with Chapter 49 of the South Carolina Code of Regulations, and to the best of my knowledge, all information contained in this document is correct and the document was prepared in compliance with all applicable requirements of 40 CFR 257 and Chapter 61 of the South Carolina Code of Regulation, Solid Waste Policy and Management Act of 1991, as amended.



Clark M. Archer, P.E. Engineer, SCANA Services

Annual Inspection Report

The Annual Inspection Report is performed to comply with 40 CFR 257 Subpart D – Standards for the Disposal of Coal Combustion Residuals in Landfills and Surface Impoundments and specifically with § 257.84(b) Annual inspections by a qualified professional engineer.

8 257.84 Inspection Requirements for CCR Landfills

(b) Annual inspections by a qualified professional engineer.

(1) Existing and new CCR landfills and any lateral expansion of a CCR landfill must be inspected on a periodic basis by a qualified professional engineer to ensure that the design, construction, operation, and maintenance of the CCR unit is consistent with recognized and generally accepted good engineering standards. The inspection must, at a minimum, include:

(i) A review of available information regarding the status and condition of the CCR unit, including, but not limited to, files available in the operating record (e.g., the results of inspections by a qualified person and results of previous annual inspections); and

(ii) A visual inspection of the CCR unit to identify signs of distress or malfunction of the CCR unit.

(2) *Inspection report*. The qualified professional engineer must prepare a report following each inspection that addresses the following:

(i) Any changes in geometry of the structure since the previous annual inspection;

(ii) The approximate volume of CCR contained in the unit at the time of the inspection;

(iii) Any appearances of an actual or potential structural weakness of the CCR unit, in addition to any existing conditions that are disrupting or have the potential to disrupt the operation and safety of the CCR unit; and

(iv) Any other change(s) which may have affected the stability or operation of the CCR unit since the previous annual inspection.

Background

The landfill is located offsite approximately 10 miles northwest of the Williams Generating Station in Berkeley County. The Williams Generating Station Hwy 52 Landfill is also approximately 6 miles southwest of the town of Moncks Corner, SC. Figure 1 – Site Location Figure, shows the location of the landfill relative to the power plant. The date of the aerial imagery is February 2017. The Class III landfill is permitted by the South Carolina Department of Health and Environmental Control (SC DHEC) under Permit No. LF3-00001.

Site Inspection

The landfill site inspection was performed on December 12, 2017 by Clark Archer, PE. The inspection included a walk-through with landfill operation personnel, Williams Station staff and

SCANA Services Generation Environmental Support (GES) staff to discuss the operation of the facility and the leachate removal system, observation of the existing site conditions including the access road and entrance, the intermediate waste slopes, and the storm and contact water control measures.

Prior to the inspection, the weekly inspection reports through December 8, 2017 were reviewed by Mr. Archer and GES staff. Based on review of the weekly inspection reports and discussions with the operation personnel, the landfill operations are running smoothly. At the time of inspection, CCR material was actively being placed in the landfill.

Addressed Regulatory Items

Changes in Geometry

(i) Any changes in geometry of the structure since the previous annual inspection.

There have been no changes in the geometry of the landfill since the previous annual inspection.

Approximate Volume of CCR Material

(ii) The approximate volume of CCR contained in the unit at the time of the inspection

SCANA completed a topographic survey for the landfill in February 2017 and an airspace analysis in June 2017. At the time of the inspection, the Williams Station Class III landfill contains approximately 643,600 cubic yards of CCR material.

Structural Integrity

(iii) Any appearances of an actual or potential structural weakness of the CCR unit, in addition to any existing conditions that are disrupting or have the potential to disrupt the operation and safety of the CCR unit.

No appearances of structural weakness of the CCR Unit was observed. Furthermore, there was no indication of any conditions that are disrupting or have the potential to disrupt the operation and safety of the CCR Unit

Other Changes

(iv) Any other change(s) which may have affected the stability or operation of the CCR unit since the previous annual inspection.

There have been no changes identified which may have affected the stability or operation of the CCR Unit since the previous annual inspection

Summary/Conclusion

The CCR Unit Class III Landfill at Williams Station appears to be functioning properly with no identified concerns that are affecting or disrupting the typical operations.





Name of CCR Landfill: Williams Hwy 52 Landfill ID Number: LF3 - 0000 Owner: SCEEG Operator: SCEEG Site Conditions: Operators	Date: 12/12/17 Time: /3:30
I. Perimeter Berm	
1. How would you describe the vegetation on the crest and side slopes? Recently Mowed Other (describe): Good Cover Sparse Paved Grayel	(Check all that apply)
 Are there any areas of hydrophilic (lush, water-loving) vegetation? If 'Yes', describe (size, location, severity, etc.) 	YesNo
3. Are there any trees or other undesired vegetation on the berm? If 'Yes', describe (type of vegetation, size, location, etc.)	YesNo
4. Is there an access ramp up the side slope or a road around the perimet If 'Yes', describe (good condition, numerous cracks, newly paved, s	
5. Are there any depressions, ruts, or holes on the access ramp or road? If 'Yes', describe (size, location, etc.)	
6. Are there any cracks, sloughs, bulges, or indications of slope distress If 'Yes', describe (length and width, location and direction of cracking)	? Yes No
7. Other observations on the perimeter berm (changes since last inspecti	on, etc.):
II. Stormwater Conveyance Structures	
1. Describe what types stormwater conveyance structures there are at the ponds, outlet structures, etc.). PERMETER DITCH	DEOR INJET & SE



Name of CCR Landfill: _ Landfill ID Number:	WILLIAMS 14WY 52 LF3-00001	Qualifie Date:	d Inspector:	13:30
in or around the structures	f stormwater structures mentioned above? Is there any sings of leakage? Is there	any signs of mo		
III. Landfill Conditions				
1.0	PLANT - OUTAGE	E GIZAD WASTE	- 15 FROM	- (PR
2. Are any stormwater continuous If 'Yes', describe (type			YesNo	
	erosion on the landfill slopes? type and its condition (rill, gully, dimer	isions, etc.)	Yes No	
4. Is the leachate collection	system functioning (describe discharge			
5. How is the leachate store	ed? Comment on the condition of the str	ucture.		
6. Other observations arou	nd the landfill (changes since last inspec			



Name of CCR Landfill:	WILLIAMS HIUY 52	_ Qualified Inspector:	191
Landfill ID Number:	LF3-0000	Date: 12/12/1	2 Time:
	(C. 2/2)		The state of the s
IV. Leachate Pond Spill	lways		
1. What types of spillway	s does the leachate pond have (concrete, earth	ı, riprap, etc.)?	
Principal Spillway:	Emergency Emergency	Spillway: FABI	ZIFORM
Other: LE	ACHATE / STORMWATER	pono w/ For	fe-BAY
If 'Yes', describe (dat	te of flow, reason, depth of flow, erosion, etc.))	
11 (63) designos (44)	en used since the last inspection? te of flow, reason, depth of flow, erosion, etc.)	ZAP FLOW	THROUGH
3. How would you describ	be the condition of the spillway (cracking, evi	dence of leaks, significa	nt vegetation growth, etc.)?
	f erosion around the spillway? se or area, location, severity, etc.)		No
,			
V. Dust Control			
1. Is there evidence of dry If 'Yes', describe (size	areas on the pond surface? e, location, etc. and necessary action, if any)		YesNo
2. Is there evidence of visit If 'Yes', describe (size	ble fugitive dusts beyond the extent of the surface or area, location, severity, etc. and necessary a	ace impoundment area? action)	YesNo
3. Is there evidence of visi If 'Yes', describe (size	ible fugitive dusts beyond the extent of access re e or area, location, severity, etc. and necessary	oads right-of-way? action)	YesNo
4. Are trucks and vehicles If 'No', describe why	from CCR management areas being cleaned proof		
5. Is there evidence of visi If 'Yes', describe (size	ible fugitive dust at the downwind Facility bour e or area, location, severity, etc. and necessary	ndaries?Yes' action)	No



Name of CCR Landfill: WILLIAMS HWY 32 Qualified Inspector: Landfill ID Number: LE3-0000/ Date: 12/12/17 Time: 12:30
6. List other conditions observed during this inspection that may need to be addressed to maintain compliance with the Dust Control Plan? DENTIFIED
VI. Repairs, Maintenance, Action Items
1. Has any routine maintenance been conducted since the last inspection? Yes No If 'Yes', describe. PROVIDED TROP INLET
AROUND DROP INLET
2. Have any repairs been made since the last inspection? Yes No If 'Yes', describe.
3. Are there any areas of potential concern? If 'Yes', describe.
4. Has this inspection identified any need for repair of maintenance? Yes No If 'Yes', describe and state the urgency of maintenance. "Urgent" for maintenance that should be conducted as scon as possible, "Moderate" for maintenance that should be conducted within three months, and "Not Urgent" for maintenance that can be conducted in a year.

M. VALEDID M. MODRE



Name of CCR Landfill:	WILLIAMS HOLY F3-00001	52	Qualifi Date:	ed Inspector: Time:	13:30
VII. Photographs					
Photographs can be taken of	notable features. List of ph	otographs:			
Location	Direction of Photo	Description			
i.					
ii.					
iii.					
iv					
v			_		
vi.					
vii.					
viii					
х.					